

MRP IWG Update Memo

To: MRP IWG Members

From: Candice Trickey, Director, MRP Readiness

Date: June 29, 2023

Re: MRP Project Updates for July 6 Meeting

As a standing item for the Implementation Working Group, the IESO will provide a memo to update the action items, issues list, IT solutions progress, and other relevant project updates.

Action Items

The IESO is tracking outstanding action items and reporting back to the IWG on progress or resolution.

Action	Progress	Status (Open/Closed)
Request for detailed information on Reports	IESO updated members on when schemas and samples will be available, as well as rationale on why specific reports are being created, updated or retired on the June 7 IWG meeting	Closed
Request for timelines and process for regulatory policy/instruments changes with the OEB	Discussions ongoing; IESO action to provide more information for review and assessment (charge types documentation)	Open
IESO to share the Project Status webpage	Link provided in the Project Updates section below	Closed
Request for additional details on market participant testing	IESO is currently working with its QA team to provide a list of test scenarios	Open
IESO to provide an overview of qTest, and how it will be used for system testing	Overview will be provided on the July 6 IWG meeting	Open

Action	Progress	Status (Open/Closed)
Request to update registration data prior to Go-Live	IESO is currently assessing the risks of collecting offline data prior to Go-Live with IT and implementation supervisors	Open
Request to map charge types to reports	IESO is currently working with the implementation supervisors to provide this information	Open

Issues List

The IESO is tracking outstanding issues and reporting back to the IWG on progress or resolution.

Issue	Progress	Status (Open/Closed)
Reference Levels/Quantities for Hydroelectric Participants	Discussions ongoing	Open

IT Solutions Progress

The slide showing the IESO’s progress in developing software solutions is attached. As noted in the last memo, the IESO completed User Acceptance Testing on portions of Online IESO related to Registration activities. User Acceptance Testing is in progress for Demand Forecasting System, and Factory Acceptance Testing has commenced for the Market Information Management System.

The Market Information Management (MIM) system and the Dispatch Services API technical specifications are currently available on the [Market Participant Readiness webpage](#). Schemas and sample files for reports, as well as technical specifications for settlement statements will be provided over the coming months and into 2024.

Project Updates

No updates since the June 7 IWG meeting. Overall, the project remains on schedule. The quarterly update can be found on the [Market Renewal Program Project Status](#) webpage.